CALIBRATION WORK SHEET

Date of Calibration: 7/24/2014 Sonde ID: 0360461M

Technician: Gelpi

RP DO membrane changed? ~~Y~~ (N) *Note: Wait 3 to 6 hours before calibrating for unattended*

RP DO membrane o-ring changed? Y (N) *deployments; run in Discrete mode for 10 minutes to accelerate burn in. (Rapid Pulse DO Only)*

Turbidity wiper ~~changed?~~ ~~Y~~ (N) Chlorophyll wiper changed? ~~Y~~ ~~N~~

ROX DO wiper ~~changed?~~ ~~Y~~ ~~N~~ BGA-PE wiper changed? ~~Y~~ ~~N~~

BGA-PC wiper ~~changed?~~ ~~Y~~ ~~N~~ Rhodamine wiper changed? Y N

Note: If parking problems occur with optical probes having a serial number 07L (Dec 07) or older, be sure the firmware is 3.06 or later. Parking issues with optical probes having a serial number prior to 07L may be related to a dirty wiper body or pad.

Record sonde battery voltage: 14 (if applicable)

Record the following diagnostic numbers after calibration.

6560 Conductivity cell ~~constant~~ _____ Range 5.0 ± .45

Integrated conductivity ~~cell constant~~ _____ Range 5.0 ± .70

pH mv Buffer 7 _____ ~~Range~~ 0 ± 50 mv

pH mv Buffer 4 _____ Range +180 ± 50 mv*

pH mv ~~Buffer~~ 10 _____ Range -180 ± 50 mv *

***Note:** Millivolt span between pH 4 and 7 should be ≈ 165 to 180 mv

Millivolt span between pH 7 and 10 should be ≈ 165 to 180 mv

DO charge (RP ~~only~~) _____ Range 25 to 75

DO gain _____ Range 0.7 to 1.4

ODO gain _____ Range 0.85 to 1.15

Turbidity standard used in calibration _____

Manufacturer and part number _____

Barometric ~~Pressure~~: _____ mmHg

DO % Calculated – (BARO mmHg divided by 7.6) = % saturation

Example: 760 ÷ 7.6 = 100.0%

Record Calibration Values

	Standard	Pre Cal / Post Cal
Temperature		/ Sonde
Conductivity	50	49.6 / 50
pH 7		/
pH 4		/
pH 10		/
ORP		/
Turbidity		/
Turbidity		/
Turbidity 0.5		/
Chlorophyll		/
Chlorophyll		/
DO RP		/
DO ROX		/
BGA PE/PC		/
BGA PE/PC		/
Rhodamine		/

Depth Calibration - If zero was entered, record barometric pressure at time of calibration _____ mmHg

Depth Calibration - If offset depth was entered, record value _____ meters/feet and pressure _____ mmHg

Depth Calibration (Vented) – Acceptable calibration constant: 0.0 psig ± 0.15 _____

Notes: This was a quick recording time reset.
Clock reset by 2 minutes as it was fast 17:03.
Conductivity checked and recalibrated
Chl ready for cleaning w/ -0.4
~~Batteries~~ Batteries replaced
files deleted to make room for new data collections starting 7/26/2014 at 9am, ended with 15 day battery life, 4 days of measurement collection